

**Annexure-II**  
**Status of Hydro Electric Power Projects Allotted to IPPs in the State of Sikkim**

Sl.No	Name of Project and Capacity	Implementing Agency	Date of Signing of MoU	STATUS OF									Govt's Equity	R&R Issue/Remarks
				Techno-Economic Clearance	EIA	EMP	Enviromental Clearance	Forest Clearance	Financial Closure	Power Purchase Agreement	Land Acquisition	Award of EPC contract		
1	Teesta Stage-I 280MW	Himalayan Green Energy Pvt.Limited	<b>05.12.2005</b>	Not obtained	Yet to start	Yet to start	Not obtained	Not obtained	Not Achieved	Not signed	Not acquired	Not awarded	26%	Project survey & investigation works delayed due to local apphresensions.DPR not prepared
2	Teesta Stage-II 330 MW	Him urja Infra Pvt. Ltd.	<b>01.03.2006</b>	Not obtained	Yet to start	Yet to start	Not obtained	Not obtained	Not Achieved	Not signed	Not acquired	Not awarded	26%	Project survey & investigation works delayed due to local apphresensions.DPR not prepared
3	Teesta Stage-III 1200 MW	Teesta Urja Ltd.	<b>18.07.2005</b>	Obtained	Completed	Completed	Obtained	Obtained	Achieved	Signed	Acquired	Awarded	26%	Project under construction and expected to be commissioned by March 2013
4	Teesta Stage-IV 520 MW	NHPC Ltd	<b>01.03.2006</b>	Obtained	Under preparation	Under preparation	Not obtained	Not obtained	Not Achieved	Not signed	Not acquired	Not awarded	Nil	Public hearing of the Project yet to be conducted
5	Teesta Stage-VI 500 MW	Lanco Energy Pvt Ltd	<b>07.12.2005</b>	Obtained	Completed	Completed	Obtained	Obtained	Achieved	Signed	Acquired	Awarded	26%	Project under construction and expected to be commissioned by November 2013
6	Panan HEP 300 MW	Himagiri Hydro Energy Pvt Ltd	<b>05.12.2005</b>	Obtained	Completed	Completed	Obtained	Obtained	Not Achieved	Not signed	Acquired	Not awarded	26%	Preliminary construction works started.Expected to be commissioned by September 2014.

**Annexure-II**  
**Status of Hydro Electric Power Projects Allotted to IPPs in the State of Sikkim**

Sl.No	Name of Project and Capacity	Implementing Agency	Date of Signing of MoU	STATUS OF									Govt's Equity	R&R Issue/Remarks
				Techno-Economic Clearance	EIA	EMP	Enviromental Clearance	Forest Clearance	Financial Closure	Power Purchase Agreement	Land Acquisition	Award of EPC contract		
7	Rongnichu HEP 96 MW	Madhya Bharati Power Corporation	01.03.2006	Obtained	Completed	Completed	Obtained	Obtained	Achieved	At final phase	Acquired	Awarded	Nil	Project under construction.Expected to be commissioned by July 2014
8	Sada-Mangder HEP 71MW	Gati Infrastructure Ltd.	14.11.2003	Obtained	Completed	Completed	Obtained	Under Process	Not achieved	Under Process	Under Process	Not awarded	10%	Survey and Investigation under progress and DPR under preparation.
9	Chuzachen HEP 99MW	Gati Infrastructure Ltd.	14.11.2003	Obtained	Completed	Completed	Obtained	Obtained	Achieved	Signed	Acquired	Awarded	10%	Project under construction.Expected to be commissioned by January 2012
10	Bhasmey HEP 51 MW	Gati Infrastructure Ltd.	14.11.2003	Obtained	Completed	Completed	Obtained	Obtained	Achieved	Signed	Acquired	Awarded	10%	Project under construction.Expected to be commissioned by January 2012
11	Rangit-II HEP 66 MW	Sikkim Hydro Ventures Ltd	08.12.2005	Obtained	Completed	Completed	Obtained	Obtained	Under process	Under process	Acquired	Awarded	Nil	Project under construction.Expected to be commissioned by June 2014
12	Rangit-IV HEP 120 MW	Jal Power Corporation Ltd	19.12.2005	Obtained	Completed	Completed	Obtained	Obtained	Achieved	Signed	Acquired	Awarded	26%	Project under construction.Expected to be commissioned by June 2014
13	Dikchu HEP 96 MW	Sneha Kinitic Power Project Ltd	01.03.2006	Obtained	Completed	Completed	Obtained	Obtained	Achieved	Signed	Acquired	Awarded	Nil	Project under construction.Expected to be commissioned by December 2014

**Annexure-II**  
**Status of Hydro Electric Power Projects Allotted to IPPs in the State of Sikkim**

Sl.No	Name of Project and Capacity	Implementing Agency	Date of Signing of MoU	STATUS OF									Govt's Equity	R&R Issue/Remarks
				Techno-Economic Clearance	EIA	EMP	Enviromental Clearance	Forest Clearance	Financial Closure	Power Purchase Agreement	Land Acquisition	Award of EPC contract		
14	Jorethang Loop HEP 96 MW	DANS Energy Pvt Ltd	05.12.2005	Obtained	Completed	Completed	Obtained	Obtained	Achieved	Merchant Plant.No PPA	Acquired	Awarded	Nil	Project under construction.Expected to be commissioned by December 2012
15	Lachung HEP 99MW	Lachung Power Pvt. Ltd	18.01.2008	Not obtained	Under preparation	Under preparation	Not obtained	Not obtained	Not Achieved	Not signed	Not acquired	Not awarded	Nil	Project survey & investigation works delayed due to local apphresensions.DPR not prepared
16	Bhimkyong HEP 99 MW	TeestaPower Pvt. Ltd.	18.01.2008	Not obtained	Under preparation	Under preparation	Not obtained	Not obtained	Not Achieved	Not signed	Not acquired	Not awarded	Nil	Project survey & investigation works delayed due to local apphresensions.DPR not prepared
17	Bop HEP 99 MW	Chungthang Hydro Power Pvt.Ltd	18.01.2008	Not obtained	Under preparation	Under preparation	Not obtained	Not obtained	Not Achieved	Not signed	Not acquired	Not awarded	Nil	Project survey & investigation works delayed due to local apphresensions.DPR not prepared
18	Tingt Ting HEP 99 MW	T.T. Energy Pvt. Ltd.	03.09.2008	Obtained	Completed	Completed	Obtained	Obtained	Not Achieved	Merchant Plant.No PPA	Under Process	Not awarded	Nil	Held up due to religious sentiments and apphresensions.
19	Tashiding HEP 97 MW	Shiga Energy Pvt. Ltd.	03.09.2008	Obtained	Completed	Completed	Obtained	Obtained	Achieved	Merchant Plant.No PPA	Acquired	Under finalization	Nil	Preliminary construction works started.Expected to be commissioned by September 2013

**Annexure-II**  
**Status of Hydro Electric Power Projects Allotted to IPPs in the State of Sikkim**

Sl.No	Name of Project and Capacity	Implementing Agency	Date of Signing of MoU	STATUS OF									Govt's Equity	R&R Issue/Remarks
				Techno-Economic Clearance	EIA	EMP	Enviromental Clearance	Forest Clearance	Financial Closure	Power Purchase Agreement	Land Acquisition	Award of EPC contract		
20	Lethang HEP 97 MW	KHC Lethang Hydro Project Pvt. Ltd	05.11.2008	Obtained	Completed	Completed	Not obtained	Not obtained	Not Achieved	Not signed	Not acquired	Not awarded	11%	Project not granted clearance by the National Wild Life Board, Govt. of India
21	Kalez Khola-I HEP 27.5 MW	Cosmic Infra Powergen Pvt. Ltd.	22.03.2011	Not obtained	Yet to start	Yet to start	Not obtained	Not obtained	Not Achieved	Not signed	Not acquired	Not awarded	11%	Project under survey & investigation. DPR is under preparation.
22	Kalez Khola-II HEP 54 MW	Pentacle Power Pvt Ltd	25.04.2011	Not obtained	Under preparation	Under preparation	Not obtained	Not obtained	Not Achieved	Not signed	Not acquired	Not awarded	11%	Project under survey & investigation. DPR is under preparation.
23	Rechu HEP 25 MW	Green Lake Power Development Ltd	11.04.2011	Not obtained	Under preparation	Under preparation	Not obtained	Not obtained	Not Achieved	Not signed	Not acquired	Not awarded	11%	Project under survey & investigation. DPR is under preparation.
24	Rangit-III HEP 60 MW	NHPC Limited	Project already commissioned											
25	Teesta-V HEP 510 MW	NHPC Limited	Project already commissioned											
<b>TOTAL CAPACITY</b>		<b>5087.5 MW</b>												